



Full Member



Lifting & Tubular Inspection - Petroleum Services



DYE PENETRANT INSPECTION REPORT

Date of Thorough Examination: 25 Aug, 2026		Date of Certificate: 28 Aug, 2026		Certificate Number: 250826/02-AD01							
Owner's Name:		NDC		Work Location:		{{Site}},Alamin					
Description of the equipment			Illustration			ID Number					
QTY (6) Lifting Cap Critical Welding Area Location: Rig Site						LC01					
Inspected Area			Critical Welding Area	✓	Inspection Category: CAT III CAT IV Client Specification Other						
			Critical Body Area					YES		NO	✓
			Full Body					YES		NO	✓
Inspection Technique			Longitudinal Magnetization		YES	✓	NO				
					YES		NO	✓			
					If Yes						
Equipment & Technical Details											
Equipment Type	MPI TEST DETAILS				Examination Method						
	Procedure	Pole Spacing	Contrast Media	Indicator							
Permanent Magnet	TL-30	100.0 mm	White Contrast	Black Ink	Dry		Wet	✓			
					Fluorescent		Visible	✓			
References		- ASTM E709:2015.									
Inspection Result		- Magnetic Particle Inspection Was carried out on this item(s) mentioned above; no indications were detected at time of inspection									
Name & Qualifications of person making this report: Lifting Engineer Fared 		Name & Signature of person authenticating this report: Operations Manager Mohamed Elshenawy 		Stamp 		Next thorough examination date must be carried out 25 Feb, 2027		QR Code 			

QF-09-07

This is an Electronic Original Certificate

For Verification Please Visit www.tetralift.com.eg

El-Obour City Industrial Zone # 1, Western Extension,
 Block 20024, Plot 18, Cairo, Egypt
 Tel.: +2 (02) 448935 16 / +2 (02) 448935 17
 Fax: +2 (02) 448 935 16

E-mail: info@tetralift.com.eg
 Website: www.tetralift.com.eg

